

Subject	Minutes of the Meeting of District Development Committee
Date & Time	29 th May, 2026, 11:00 AM
Venue	Conference Hall, DC's Office, Morigaon
Participants	Annexure-I
Absentees	Annexure-II
Fund receipt & Utilisation	Annexure- III
Physical Progress	Annexure- IV

The meeting was chaired by Smti. Anamika Tewari, ACS, District Commissioner, Morigaon.

At the outset, the DC welcomed all the members present in the meeting and explained briefly about the agenda of the meeting.

After the threadbare discussion, the following decisions have been taken:-

Category- A: Department specific

Sl. No.	Sector	Administrative Department	Scheme/ Project/ Programme	Decision/Action to be taken	Agency responsible & Timeline
1.	Infrastructure	PWD (Roads)	SOPD/MMPNA /RIDF- NABARD etc.	<ul style="list-style-type: none"> The Executive Engineer briefed the House on the various ongoing schemes and their progress under the PWD Territorial Roads Department. He informed that, under the SOPD(G) 2024-25 and Tiwa Autonomous Council, 161 roads have been completed out of the 342 roads sanctioned, while the remaining roads are currently under construction. It was reported that road construction works are currently facing delays due to the rising cost of bitumen, which has created financial difficulties for contractors and affected the pace of project execution. The Senior Scientist, KVK Morigaon, reported the non-completion of the road to the Amrit Sarovar scheme under the Hon'ble Governor's scheme and requested the PWD (Roads) Department to take necessary action to complete the road construction at the 	EE, PWD (R), Morigaon

				earliest.	
2.	Economic Development	P&RD	PMAY-G, MGNREGA	<ul style="list-style-type: none"> The Dy. CEO of the Zilla Parishad reported on the status of schemes under the P&RD Department and stated that Morigaon district is ranked 22nd in terms of work completion under MGNREGA. In regard to House to Home convergence under PMAY-G, the Morigaon District currently stands at 30th rank. 	CEO, ZP, Morigaon
2.	Infrastructure	PWD(NH)	Construction of 2 lane with paved shoulder from Basnaghat (Morigaon) to Bhuragaon to Burigaon (Kharupetia) including 2 lane major bridge over river Brahmaputra	<ul style="list-style-type: none"> Revised DPR have already been submitted by consultant directly to MoRT&H on 03/01/2026. Decision Authority for sanction is MoRT&H, Govt. Of India. DPR is under process of sanction at the level of MoRT&H. 	EE, PWD (NH), Nagaon
3.	Infrastructure	Water Resources	NABARD/ SOPD-FDR/ADB	<ul style="list-style-type: none"> The Executive Engineer, Water Resources, reported on the ongoing works and activities under NABARD, SOPD, and NIDA, and stated that progress is currently being hampered due to rainfall. It was reported that the road condition along the embankment in Laharighat is damaged, and the Executive Engineer requested the PWD Roads Department to look into the matter and take steps for repairing the damaged road. The EE, PWD Roads to take necessary action accordingly. 	EE, Water Resources, Morigaon/ EE, PWD Roads, Morigaon

4.	Infrastructure	PHE	JJM/SBM -G	<ul style="list-style-type: none"> With regard to the Plastic Waste Management Units, it was instructed that the machines received under the concerned Development Blocks be made functional at the earliest and that suitable personnel be engaged for their operation and maintenance. It was informed that estimates for 109 dysfunctional schemes have already been submitted to the Zilla Parishad for necessary action. In this regard, the Dy. CEO, Zilla Parishad, reported that the estimates received from the PHE Department have been forwarded to the concerned Development Blocks for taking further necessary action. 	EE, PHE, Dhing Sub-Division/CEO, Zilla Parishad, Morigaon
5.	Reforms, Governance, Facilitation and Regulation	Forest		<ul style="list-style-type: none"> The representative of the PWD (Building) reported that, for the construction of the Ayush Hospital in Mikirbheta, the contractor has already made payment to the Forest Department for tree felling; however, no action has been taken by the Forest Department so far. The Chair directed the DFO to resolve the issue at the earliest. The Agriculture Officer reported the destruction of orchids in the Sitajakhala area and requested the DFO to look into the matter. The DDC, Morigaon requested the DFO to provide the NOC for the construction of a cultural centre at Kuthuri Bagicha, which was sanctioned under the Border Areas Development Scheme, and the DFO was directed to take necessary action in this regard. The Chair directed that the newly restored mahals in the district be afforested, and instructed the Forest Department to organize a plantation programme for the same. The DFO requested that a meeting on DMFT 	DFO, Nagaon/EE, PWD Building/ADC (Forest)

				be convened, and the ADC (Forest) was instructed to organize the meeting.	
6.	Infrastructure	Irrigation	RIDF-XXX/ SOPD	<ul style="list-style-type: none"> The Executive Engineer briefed the Chair on the status and progress of various ongoing works being implemented under schemes such as MDTW, SOPD-G, PMKSY-HKPP, and others. The Executive Engineer apprised about the District Irrigation Plan and requested that irrigation schemes implemented by departments such as Agriculture, Agricultural Engineering, and others be geo-tagged and the relevant details submitted to the Irrigation Department. 	EE, Irrigation, Morigaon/ all concerned HoDs, Morigaon
7.	Infrastructure	PWD (Building)		<ul style="list-style-type: none"> The Chair instructed the PWD Building Department to ensure that the under-construction Circuit House is termite-proof and to conduct proper checks to verify the use of termite-resistant and other durable materials to ensure the stability and longevity of the structure. The representative from the department raised the issue of land encroachment by illegally occupied shops near the newly constructed Manipur Stadium. The department was directed to take up the matter with the Circle Officer, Morigaon, and coordinate efforts to resolve the issue at the earliest 	EE, PWD (Building), Morigaon/ Circle Officer, Morigaon Revenue Circle

8.	Economic Development	Agriculture	PM-KISAN/Paddy Procurement	<ul style="list-style-type: none"> • The representative from the Agriculture Department apprised the Chair of the status of the Farmers' Registry for the year 2025–26, which has achieved 65% of the total target of 71,939 registrations. The Chair directed that a meeting be organized with the ADC (Agriculture) and the concerned Circle Officers, and instructed to take necessary steps to achieve the registration target. • The mustard procurement target for FY 2025–26 is 200 MT; however, procurement activities have not yet commenced in Morigaon District. • Under PM-Kisan, against the saturation target of 1,01,459 beneficiaries, an achievement of 83% has been recorded, while 65,213 beneficiaries have received the 21st installment. • The District Agriculture Officer reported that a total of 40 FPCs have been formed up to the year 2025–26. He further informed that the Agriculture Department has prepared a roadmap for income generation among farmers. In this regard, the Chair directed that awareness camps be organized for farmers and instructed the ADC (Agriculture) to look into the matter and take necessary action. • The paddy procurement target for the year 2025–26 is 53,500 MT, against which 38,294.40 MT has been procured so far. It was reported that the paddy procurement target fixed by the State Government is arbitrary. In this regard, the Chair instructed the concerned officials to take up the matter with the State FPD&CA Department for appropriate consideration. • The Chair instructed that special emphasis be placed on the effective implementation of all schemes so as to improve the district ranking of Morigaon. 	DAO, Morigaon/ADC (Agriculture), Morigaon
----	----------------------	-------------	----------------------------	---	---

9.	Economic Development	Agri Engineering		<ul style="list-style-type: none"> The representative from the Agricultural Engineering Department reported that there is no permanent office for the department in Morigaon District. It was informed that a proposal would be submitted to the District Commissioner, Morigaon, for taking necessary action. 	Assistant Executive Engineer, Agri Engineering, Raha
10.	Infrastructure	APDCL	PM Surya Ghar	<ul style="list-style-type: none"> The departmental representative reported on the status of PM Surya Ghar, noting that a total of 15,382 applications have been received and 3,693 installations have been completed. 	CEO, APDCL, Morigaon
11.	Infrastructure	Transport	Revenue collection	<ul style="list-style-type: none"> The Representative from the department briefed the Chair on the monthly revenue collection, reporting that as of May 20, 2026, revenue collection had reached 74.12% of the target amount of Rs.1,44,54,019. Regarding vehicle scrapping, all Heads of Departments were requested to submit to the DTO a list of vehicles belonging to their respective departments that are 15 years old or more, so that the Transport Department may take the necessary action for their scrapping. The Chair directed the department to expedite the issuance of driving licences to eligible applicants. The Inspector of Schools, Morigaon, raised the issue of congestion caused by e-rickshaws in front of Morigaon Town Higher Secondary School during the morning hours and requested the Transport Department to look into the matter and take appropriate action. 	DTO, Morigaon/ all concerned HoDs
12.	Infrastructure	Municipalities	Property Tax	<ul style="list-style-type: none"> The departmental representative reported on the status of PMAY-U housing construction and property tax collection, stating that property tax collection has achieved the 	EO, Morigaon Municipalities Board

				target for the year 2025–26.	
--	--	--	--	------------------------------	--

13.	Economic Development	Sericulture	Silk Samagra-2/SOPD-G	<ul style="list-style-type: none"> Under the 20-Point Programme for 2025–26, raw silk production of Eri, Muga, and Mulberry is ongoing, with Eri production leading at 89.43% of the target. The physical progress under Silk Samagra-2 for the years 2021–22 and 2022–23 has been 100% completed. 	ADS, Sericulture, Morigaon
14.	Economic Development	Fishery	PMMSY/RIDF/SOPD/ ADB-Swift	<ul style="list-style-type: none"> The Chair reviewed the status of various schemes being implemented under SOPD, PMMSY, and other related programmes. The Chair noted that some beels in the district have already been developed by the Water Resources Department and instructed the DFDO to identify and confirm those beels to avoid any overlap in implementation activities. The DFDO was instructed to consult with the P&RD Department regarding the development of fisheries under the Amrit Sarovar scheme. The Chair also expressed the desire to convene a meeting with the CEO, ZP, and the Fishery Department to discuss the matter further. Regarding the obstructions created by villagers against the CLFs in the management of Amrit Sarovar schemes, the Chair instructed that village-level meetings be organized to address the issues and directed that adequate training be provided to the CLFs for effective management of the 	DFDO, Morigaon/ EE, Water Resources, Morigaon/ CEO, ZP, Morigaon

				ponds.	
15.	Economic Development	Animal Husbandry & Veterinary	FMD vaccination/ NDLM	<ul style="list-style-type: none"> The DVO reported on the various activities being undertaken by the department and informed that, under the National Digital Livestock Mission (NDLM), data on stray animals in Panchayat and municipal areas is to be uploaded to the portal by the respective departments through their designated Nodal Officers. The LDM, Morigaon, was instructed to take necessary steps to expedite the disbursement of loans under the KCC scheme to eligible farmers. It was also decided that a meeting in this regard would be convened by the ADC (Veterinary) with the participation of the LDM, Veterinary, Agriculture, and Fishery Departments. The DVO reported the non-availability of suitable land for establishing a multi-care veterinary hospital in Amlighat, and the Chair directed that the matter be taken up with CDC, Jagiroad and the ADC (Revenue). 	DAH&VO, Morigaon/ ADC (Veterinary), LDM, Morigaon/CDC, Jagiroad/ ADC (Revenue)
16.	Economic Development	DICC	PMFME/ PMEGP/ Udyam Registration	<ul style="list-style-type: none"> The Representative of the Department apprised the Chair of the status of PMEGP and PMFME and informed that the targets under the schemes could not be achieved owing to low loan disbursement by the banks. The LDM, Morigaon to look into the matter and take necessary action. It was directed that helpline numbers be provided on the Udyam Registration Portal to assist applicants in resolving any issues or difficulties encountered during the registration process, and that the nearest Common Service Centres (CSCs) be 	GM, DICC, Morigaon/ LDM, Morigaon

				informed and made aware of the registration procedure to facilitate applicant support."	
17.	Social Sector	Education		<ul style="list-style-type: none"> The Chair instructed the Inspector of Schools to accord priority to achieving 100% enrolment of girl children up to Class X and to ensure that Gaon Sabhas on education are organized regularly. The Inspector of Schools was directed to identify girls who are yet to be enrolled in schools and take necessary steps for their enrolment. Special focus was also directed towards the education of physically challenged children and children residing in char areas. The LDM, Morigaon was instructed to take necessary action for the improvement of damaged toilets in schools through CSR funds, and the Inspector of Schools was directed to share the list of schools lacking toilets or having damaged facilities. With regard to the poor attendance of students in schools in the Laharighat area, the Inspector of Schools was directed to identify such schools and take necessary action. 	IS, Morigaon/ LDM, Morigaon
18.	Social Sector	Women & Child Development	Model AWC	<ul style="list-style-type: none"> The DSWO raised the issue of a shortage of AWC workers, stating that this has contributed to the low performance of Morigaon District. The Chair instructed that there should be no division between boy and girl child at AWC centres in matters such as classroom seating and participation in play activities, and directed the DSWO to ensure compliance with this instruction. 	DSWO, Morigaon/ Assistant Commissioner, Laharighat Co-district

				<ul style="list-style-type: none"> While reviewing the growth monitoring status, the Chair directed that 100% coverage be achieved. Noting the low monitoring percentage in the Laharighat area, the Assistant Commissioner of Laharighat Co-District was instructed to review the situation. The DSWO was also directed to share the list of such AWCs with the Assistant Commissioner of Laharighat Co-District for necessary action. 	
19.	Social Sector	Health & Family Welfare		<ul style="list-style-type: none"> In view of incidents of theft of wheelchairs and other materials from the Civil Hospital, the Chair directed the ADC (Health) and the Joint Director of Health to write to NHM for approval to deploy security guards in the hospital, and suggested that home guards may also be posted if sufficient funds are available. The Chair also expressed the desire to meet the Home Guards to discuss the issue. It was reported that there is a shortage of medical staff such as ANMs and GNM nurses, to which the Chair instructed that those already posted should attend their duties regularly, and that in case of any irregularity, the salaries of such nurses should be withheld. The Chair expressed dissatisfaction with the district's immunization status, which stands at 28th rank in the state, and enquired whether ASHA workers are performing their duties properly. The ADC (Health) was instructed to formulate a strategy to address the issues, conduct monthly reviews, and take necessary corrective action immediately. The Assistant Commissioners will review referral cases from the District Hospital and submit their reports accordingly. The Joint Director was instructed to issue 	Joint Director of Health Services, Morigaon/ADC (Health)/ IS, Morigaon

				<p>notices to doctors involved in unethical practices such as illegal abortions, while the ADC (Health) was directed to visit hospitals to investigate illegal activities and cases of maternal deaths.</p> <ul style="list-style-type: none"> It was directed that no girl should be left out of HPV vaccination, as cases of cervical cancer are increasing among girls, and the Joint Director will take a joint initiative with the Inspector of Schools to vaccinate girl students by fixing specific dates for timely immunization, with NGOs involved in awareness generation. 	
20.	Social Sector	Sports	CMSGUY	<ul style="list-style-type: none"> The District Sports Officer reported that there are currently no ongoing schemes under the department. It was instructed that the District Sports Officer should examine the establishment of markets and shops near Morigaon Stadium and submit a report on the matter. 	District Sports Officer, Morigaon
21.	Economic Development	Handloom & Textile	Swanirbhar Naari	<ul style="list-style-type: none"> It was reported that field verification of the 71 newly distributed steel-frame looms, with regard to their installation and functional status, is currently underway. The Assistant Director reported that the procurement of Gamocha would commence shortly, with a target of procuring 40,000 pieces. 	Assistant Director, H&T, Morigaon

22.	Social Sector	FPD & CA	NFSA Ration Card/Paddy Procurement	<ul style="list-style-type: none"> The Inspector of FPD&CA raised a technical issue regarding the AFSSO login related to NFSA ration cards. In this regard, the Chair instructed that a letter be sent to the District Commissioner, Morigaon, so that the matter can be taken up with the Director of FPD&CA for necessary resolution. It was reported that due to a shortage of gunny bags and inadequate storage godowns, the paddy procurement target could not be achieved in full. 	ADS, FPD & CA, Morigaon
23.	Economic Development	Excise	CM Dashboard indicator-Revenue Collection	<ul style="list-style-type: none"> The revenue target for the year 2025-26 is Rs.1.78 crore, against which Rs.2.20 crore has already been collected, thereby achieving and surpassing the target. 	Superintendent of Excise, Morigaon
24.	Social Sector	ASRLM		<ul style="list-style-type: none"> The DPM, ASRLM, reported that plantation activities would be undertaken by Self-Help Group (SHG) members in observance of World Environment Day, with seedlings to be provided by the Social Forestry Department. While reviewing the status of SHG credit linkage, the Chair directed the DPM to expedite the linkage process to ensure that the targets are achieved without delay. The DPM, ASRLM was directed to guide the CLFs in undertaking plantations under the Amrit Sarovar schemes, prepare a list of such schemes for plantation activities, and meet the District Commissioner to discuss matters related to plantation and the setting up of hatcheries. 	DPM, ASRLM

25.	Economic Development	Employment Exchange	Recruitment Drive	<ul style="list-style-type: none"> The Employment Officer reported that a recruitment drive was conducted for placements in private sector companies such as Dalmia Cement and Marico Limited, in which only one candidate was selected out of 15 applicants. The low selection rate was mainly attributed to the candidates' lack of the specific skills required by the companies, as most possessed only apprenticeship-level skills. 	District Employment Officer, Morigaon
26.	Finance & Planning	Economics and Statistics	DDP/ NSS Survey	<ul style="list-style-type: none"> For the estimation of District Domestic Product, surveys related to registered factories, labour force, and unorganised sector enterprises have been completed. For the Socio-Economic Survey 2025 (NSS 80th Round) related to health, Computer Assisted Personal Interviewing (CAPI) software has been developed for the collection of the survey data. 	SDSO, Morigaon

The meeting ended with vote of thanks from the Chair.

Digitally signed by
ANAMIKA TEWARI
Date: 16-06-2026
22:51:33

District Commissioner,
Morigaon

Memo No.DCP/1767/2023-DCP-MRG/

Copy to:

1. The Commissioner, Central Assam Division, Office of the Commissioner, Lower Assam Division, Panzabari, Guwahati-1.
2. The Secretary to the Govt. of Assam, Transformation & Development Deptt., Assam Secretariat, Dispur, Guwahati-6

3. The Director (DCP), Division Transformation & Development Department, Assam Secretariat, Dispur, Guwahati-6
4. The Director, Evaluation & Monitoring Division, Transformation & Development Department, Assam Secretariat, Dispur, Guwahati-6.
5. The DIO, NIC, Morigaon. He is requested to upload the minutes on the District Website.
6. All Members of District Development Committee (DDC), Morigaon.
7. Office copy.

(e-signed)
District Commissioner,
Morigaon

GOVT. OF ASSAM
DEPARTMENT OF WOMEN AND CHILD DEVELOPMENT
OFFICE OF THE DISTRICT SOCIAL WELFARE OFFICER: MORIGAON: ASSAM

No.DSWO(M)97/119/2011/Pt/277

Dated Morigaon the 21st May,2026

From : District Social Welfare Officer
Morigaon.

To,
The District Commissioner,
Morigaon.

Sub : Regarding submission of Departmental report for DDC meeting of W &CD Department,
Morigaon.


Ref. No.DCP/1767/2023-DCP-MRG/ Dt-19/05/2026

Sir,

With reference to the subject cited above, I have the honour to submit here with the Departmental report for DDC meeting of Women and Child Development Department, Morigaon for the month of May,2026 at Annexure-A, for favour of your kind information and necessary action.

Enclosed:-As Stated.

Yours faithfully


District Social Welfare Officer
Morigaon
Morigaon (Assam)
Date.....

1/5
1/6
5/6
1/7
1/8

Scheme of fund received

Name of Scheme	PFMS Code & SI S. Code	Category CS/CSS /State/ EAP etc.	Opening balance with		Opening balance with the		Current year allocation to district		Fund receipt in the current year		Total Fund Available for Scheme	Fund Utilised till now amount & (% in bracket)		Amount for which Ucs are pending at the	Utilisation certificate submitted against total available fund	Amount for which Ucs are pending as on date	
			CAN/SNA/ Other-as		District/Council/Others		Central Share	State share	Central Share	State share		Central Share	State share			Central Share	State share
1	2	3	4	5	6	7	8	9	10	11	12	14	15	16	17	18	19
Poshan	AS204	CSS															
S.N.P.	AS205	CSS															
One Stop	AS236	CSS															
Beti Bachao	AS30	CSS															
District Hub for CSR	AS241	CSS															
SOPD		State						679.00			679.00	679.00(100%)					
RIDF-I		State						136.99			136.99	136.99(100%)					
RIDF-II		State						383.04			383.04	383.04(100%)					
NIDA-I		State						1179.31			1179.31	1179.31(100%)					
NIDA-II		State						1650.280			1650.280	1650.280(100%)					
SC & BC		State						266.376			266.376	266.376(100%)					


 District Social Welfare Officer
 Morigaon (Assam)
 Date.....

Scheme for which no funds are received by the District/Council

ANNEXURE-B

Department	Scheme No.	Administrative Department	Scheme Name	Reason	Remarks if any			

Annexur-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

	Name of Scheme	Number of Works sanctioned	Progress of Current Year works/ Services- Categorise number of Works on the stage of					
			100%	75-99%	50-74%	25-49%	1-25%	Not started
	Model AWC,NI	49	49					
	Model AWC	6	6					
	Model AWC	16	16					
	Model AWC	11	11					
	Mdel AWC	116	48	68				

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

Scheme	Name of	Total Number of Works Pending as on the last date of previous	Number of Years delayed for completion as on the last date of last Financial Year- Categorise works based on the Completion .					Progress of the pending works of previous years pending as on the last date of last Financial year – categorise works based on the stage of physical progress .					
			Less than 1 year	>=1 to < 3 yrs	>=3 to < 5 yrs	>5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started

District Social Welfare Officer
Morigaon (Assam)

Date: 21/05/2026



GOVT. OF ASSAM
OFFICE OF THE PROJECT DIRECTOR, ITDP
MORIGAON::ASSAM

No. PD(M)/ITDP/Progress/Report/15/2014/Pt-II/123

Date-22/05/2026

To,
The District Commissioner
Morigaon, Assam.

Sub: - Regarding submission of monthly progress report for the month of March, April & May 2026.

Ref: - DCP/1767/2023-DCP-MRG/ dtd: 19/05/2026

Sir,

With reference to the subject cited above, I have the honour to furnish herewith the monthly progress report (soft and hard copy) for the month of March, April & May 2026 as per prescribed format.

This is for favour of your kind information and necessary action.

Enclose: - As stated above.

Yours faithfully,

Nishu

(s/c) Project Director,
I.T.D.P., Morigaon

Monthly status of Fund Receipt and utilisation for the Month of March, April & May 2026., Year 2026

Annexure-A

A. For Schemes: Funds received.

Sl. No	Admin. Dept	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category C/S/State/EA/Petc	Opening Balance With		Opening Balance With the District/Council/Others-as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which U Cs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current	
					1	Tribal Affairs Plain	Pradhan Mantri Adi Adarsh Gram Yojana		CSS	200.40 (in Lakhs)	Nil	200.40 (in Lakhs)		Nil	100.2 (in lakhs)			Nil	100.2 (in lakhs)	

Will be provided by the HOD/ Concerned Agency. PFMS: Public Finance Management System; SLS ; State Linked Scheme - State Code

Annexure-B

B. Schemes for which no funds are received by the District/Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/ Department website to know the list of Central Schemes of current and previous years)

Sl.No	Administrative Department	Scheme Name	Reasons	Remarks if any
		Nil	Nil	

N. P. Shinde
Project Director
I.T.D.P., Morgaon

Annexure-C

Physical Progress Of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year									
Sl. No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current	Progress of Current Year works / services- Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
		Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Annexure-D

Physical Progress Of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years														
Sl.NO	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous	Number of Years delayed for completion- as on the last date of last Financial Year- Categorise works based					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on the stage of physical					
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
		Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Nirisha
Project Director
J.T.D.P., Morigaon

GOVT. OF ASSAM
OFFICE OF THE EXECUTIVE ENGINEER: MORIGAON WATER RESOURCES DIVISION
MORIGAON

No. MGWRD/M-2/Pt-III/2026/ 165

Dt. 22/5/2026

To,

✓ The District Dev. Commissioner
Morigaon

Sub : Submission of up to date regular Status Report of ongoing schemes along with Annexure- A,B,C,D and PPT (hard and soft copy) upto 21th May, 2026.


Ref. : No. DCP/1767/2023-DCP-MRG/ Date : 19.05.2026

Sir,

With reference to the subject cited above, I have the honour to submit herewith the up to date regular status of all ongoing schemes executed under SOPD-G/SOPDGSP/NABARD/NIDA/ADB etc. along with Annexure-A,B,C,D and PPT (hard and soft copy) upto 21th May, 2026 under Morigaon Water Resources Division, Morigaon for favour of your kind disposal.

Encl : As above

Yours Faithfully




Executive Engineer
Morigaon W.R. Division
Morigaon


Monthly status of Fund receipt and utilisation for the Month of April/2026

Schemes: Funds received.

S.No	Admin Dept.	Name of Scheme (*Implementation Agency)	PFMS Code/SLS Code	Category CS/CSS/SLS/EAP etc.	Opening Balance With CAN/SN/Others-as applicable.		Opening Balance with the District/Council/Others-as applicable.		Current Year Allocation to District*		Fund received in the current Year (Rs. in Lakh)		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket) (Rs. in Lakh)		Amount for which LCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which LCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central NABARD/IDA Share	State Share		Central NABARD/IDA Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Water Resources																			

*will be provided by the HOD/Concerned Agency. PFMS: Public Finance Management System, SLS: State Linked Scheme- Code


Accounts Officer
Morison W.R. Division
Morison


Executive Engineer
Morison W.R. Division
Morison

Schemes for which no funds are received by the District/Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/ Department website to know the list of Central schemes of current and previous years)

S. No	Administrative Department	Scheme Name	Reasons	Remarks if any
1				
2				


Accounts Officer
Morigaon W.R. Division
Morigaon


Executive Engineer
Morigaon W.R. Division
Morigaon

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year

S.No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works/ Services- Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Morigaon Water Resources Division, Morigaon	Construction of retirement for closing of breach gap from Dighaliati to Khatobori from flood inundation of river Brahmaputra (Ph-I) from Sutirpar to Khatobori (RIDF-XXVII)	-	100%					
2		Anti-erosion measures to protect Pabhakati/Garubandha area from erosion on the left bank of river Brahmaputra	-		98%				
3		A/E measures to protect Murkata area under Mayong Revenue Circle from the erosion of river Brahmaputra	-	100%					
4		Construction of T/Dyke on left bank of river Kollong from Dighaliati to Telahi including construction of sluice gates.	-		94%				
5		Anti-erosion measures to protect Kasohilla area from the erosion of river Brahmaputra	-		80%				
6		Pro-siltation measures to protect Bonmari area from the erosion of river Brahmaputra (RIDF-XXIX)	-	100%					
7		Construction of Sluice Gate at Pokoria river including construction of flood protective embankment alongwith anti-erosion measures (Ph-I) (RIDF-XXIX)	-	100%					
8		Anti erosion measures to protect both bank of river Killing from erosion at different reaches (Ph-II)	-			70%			
9		Recoupment of flood embankment on both bank of river Kollong at different reaches including protection measures and construction of T/dyke on L/B from Ch.6025m to Ch.7375m.	-			50%			
10		A/E measures to protect Gunamora area from the erosion of river Kollong. (RIDF-XXX)	-		100%				

11	Construction and shifting of HT & LT line along with dismantling works due to construction of embankment from Dighaliati to Khatebori (NIDA)	-	100%					
12	Anti-erosion measures to protect both bank of river Killing from the erosion at different reaches (Ph-I) (NIDA)	-	100%					
13	Anti-erosion measures to protect Jagi-Bhakatgaon area from erosion of river Kopilli (RIDF-XXX)	-	100%					
14	Protection of B/dyke at Bhojakhaiti area from the erosion of river Brahmaputra. (RIDF-XXX)	-	100%					
15	Construction of T/dyke along Right bank of river Killing from Ouguri to NH-Way	-	100%					
16	Anti-erosion measures to protect downstream of Kasohila to Chanaka area on left bank from erosion of river Brahmaputra	-			65%			
17	Climate Resilient Brahmaputra Integrated Flood and Riverbank Erosion Risk Management Project in Assam-Morigaon, Nagaon, Tezpur Sub Project (Zone B) (Morigaon Sub-Project, Phase 1(A))	-		86%				
18	A/E measures to protection of downstream Gunamora area from the erosion of river Kollong.	-		76%				
19	Anti-erosion measures to protect both banks at different reaches from erosion of river Pokoria			95%				
20	Construction of Flood Embankment on Right Bank of River Pokoria from Teteliguri to Patekibori (Ph-I)				65%			
21	Construction of Flood Embankment on Right Bank of River Pokoria from Teteliguri to Patekibori (Ph-II)				61%			
22	Construction of Flood Embankment on Right Bank of River Pokoria from Teteliguri to Patekibori (Ph-III)				67%			


23	Construction of Flood Embankment on Right Bank of River Pokoria from Teteliguri to Patekibori (Ph-IV)				65%			
24	Construction of Flood Embankment on Right Bank of River Pokoria from Teteliguri to Patekibori (Ph-V)						17%	
25	Restoration of Kollong R/B embankment at Naramari area from Ch.29Km to 32.5Km including protection work for the year 2025-26				55%			
26	Widening & Strengthening of right bank embankment of river Kopilli from Joyshree to Dharantul				65%			
27	Anti-erosion measures to protect both bank near the intake point for water supply project by Tata Semi-Conductor Test and Supply Pvt. Ltd at Hatiamukh area erosion of river Kopilli.				50%			
28	Flood Mitigation by Capacity Augmentation of Morisutitup Beel, Morigaon, Assam						5%	

Ala Singh

Executive Engineer
Morigaon W.R. Division
Morigaon

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Year

Admin Dept.	Name of Scheme	Total Number of Works pending as-on the last date of Previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categories works based on the delay in completion.					Progress of Pending works of previous Year's pending as on the last date of last Financial year-Categories works based on the stage of physical progress						
			Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-24%	Not started	
1	Morigaon Water Resources Division, Morigaon													



Executive Engineer
Morigaon W.R. Division
Morigaon



GOVERNMENT OF ASSAM
OFFICE OF THE EXECUTIVE ENGINEER
MORIGAON - LAHARIGHAT - JAGIROAD DIVISION (IRRIGATION)
MORIGAON (ASSAM)

No: MLJDI/Esstt./M-1/15/2024-25/ 420

Dated: 25/05/2026

To,
✓ The District Commissioner,
Morigaon District,
Assam

Subject :- Regarding submission of Departmental Status Report of various schemes under Morigaon-Laharighat-Jagiroad Division (Irrigation), Morigaon for DDC Meeting.

Sir,

With reference to the subject cited above, I have the honor to submit herewith the Departmental Status Report of various schemes under Morigaon-Laharighat-Jagiroad Division (Irrigation) as per format received from the Principal Secy. To The Govt. Of Assam, T&D Department, Dispur under Morigaon-Laharighat-Jagiroad Division (Irrigation), Morigaon for DDC Meeting.

This is for favour of your kind information and necessary action please.

Encl.: As Above.

Yours sincerely,

Executive Engineer
Morigaon-Laharighat-Jagiroad
Division (Irrigation), Morigaon

B

Annexure-A

A. For Schemes: Funds received

Monthly Status of Fund Receipt and Utilization for the Month of March, April & May for the Year 2025

(Amount in Lakh)

Sl. No.	Admin. Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS State/E AP etc.	Opening Balance With CNA/SNA/Others- as applicable		Opening Balance with the District/Council/Dahers- as applicable		Current Year Allocation to District		Fund received in the current Month (May/26)		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks		
					Central Share	State Share	Central share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share		Of Previous year	Of Current Year
Sector: Infrastructure																								
49	Irrigation	1	ABP	2052 & AS88	CSS	0	0	0	0	0	0	0	0	0	0	0	0	0	0	Submitted	0	0		
		2	PMKSY-HROU-SM	2052 & AS88	CSS	0	0	0	0	0	0	0	0	485.0636520	51.673728	516.73728	485.063652	51.673728	0	Submitted	0	0	Fund has been utilized in the month January 25	
		3	SOPD-G	-	SS	-	0	-	0	-	0	0	-	-	392.51	-	-	392.51	0	Submitted	0	0	Fund has been utilized in the month August, September, November, 25 & May/26	
		4	SOPD-SCSP	-	SS	-	0	-	0	-	0	0	0	-	128.41513	-	-	128.41513	0	Submitted	0	0	Fund has been utilized in the month May 26	
		5	SOPD-FDR	-	SS	-	0	-	0	-	0	0	0	-	0.00	-	-	0.00	NL	Submitted	0	0		
		6	NABARD-RIDF	-	SS	-	0	-	0	-	0	96.8491	0	206.52864	-	-	-	206.52864	-	0	Submitted	0	0	Fund has been utilized in the month of October/25
		7	M & R	-	SS	-	0	-	0	-	0	0	-	-	-	-	-	-	0	Submitted	0	0.00	Fund has been utilized in the month August/ September/December 2025/ March 26	
		8	D&A	-	SS	-	0	-	0	-	0	0	-	-	83.68	83.68	-	83.68	0	Submitted	0	0.00		


 Executive Engineer
 Morigaon-Laharighat-Jagroad Division (Irrigation)
 Morigaon

Annexure-B

Monthly Status of Fund Receipt and Utilisation for the Month of March, April & May 2026

B. Schemes for which no funds are received by the District/ Council

Sl.No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	2	3	4	5
NIL				




Executive Engineer
Morigaon-Laharighat-Jagiroad Division (Irrigation)
Morigaon

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year(2026-27)


Sl. No.	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year(2026-27)	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	2	3	4	5	6	7	8	9	10
1		Installation of 20 Nos of Solar Tube Well Points from Village: Dandaa to Barapuja in Morigaon LAC under RIDF-XXX (NABARD) for 2024-25	Nil	100%					
2		Fabrication, Supply and Installation of Solar Powered Cart Mounted Multifunctional Irrigation Scheme and Mobile Lift Irrigation Scheme under Morigaon-Laharighat-Jagiroad Division under innovative schemes for the year 2024-25		100%					
3		Fabrication, Supply and Installation of Solar Powered Cart Mounted Multifunctional IS (Innovative Scheme) at Chamkata Patbar under Morigaon-Laharighat-Jagiroad Division for the year 2025-26		100%					
4		MDTW Scheme (SOLAR POWERED)- 1 Point at Kouswargaon GP under Bhurbandha Development Block in Morigaon LAC under SOPD-SCSP for the year 2024-25		100%					
5		MDTW Scheme (SOLAR POWERED)- 1 Point at Dhagalbon GP under Bhurbandha Dev. Block under Morigaon LAC in Morigaon District under SOPD-G for the year 2024-25 (Chamkata Village)		100%					
6		Installation of 4 Nos of Solar Tubewell Points at Laharighat LAC in Morigaon District under SOPD-G for the year 2025-26		100%					
7		MDTW Scheme (Solar Powered) - 2 Points at Ahatgan GP and Uttar Dharamtul GP under Jagiroad LAC in Morigaon District under SOPD-G for the year 2024-25		100%					
8		Electrically Lifted Irrigation Scheme from Kapili River at Itahjan GP under Jagiroad LAC for Surface Minor Irrigation (SMI) schemes under PMKSY-HEKP			99%				
9		MDTW Scheme (SOLAR POWERED) - 1 Point at Chabakdhara GP under Kapili Development Block in Morigaon LAC under SOPD-SCSP for the year 2024-25			80%				
10		Installation of MDTW Scheme (Solar Powered) - 7 Points at Jagiroad LAC in Morigaon District under SOPD-SCSP for the year 2024-25			80%				
11		Installation of 2 STW Scheme (1 Point at Chengnari patbar & 1 Point at Chamkata Village) in Morigaon District under SOPD-G for the year 2025-26			80%				
12		MDTW Schemes (Solar Powered) - 2 Points at Boha Berjari GP & 1 Point at Mayong GP under Jagiroad LAC in Morigaon District under SOPD-G for the year 2025-26			75%				
13	Irrigation Department	MDTW SCHEME (SOLAR POWERED)- 1 POINT AT JALARGUTI GP UNDER BHURBANDHA DEV. BLOCK IN MORIGAON LAC UNDER SOPD-G FOR THE YEAR 2025-26.				70%			
14		MDTW Scheme (SOLAR POWERED)- 1 Point at Rajpaha, Melni Village in Morigaon LAC under SOPD-G for the year 2025-26.					35%		


 Executive Engineer
 Morigaon-Laharighat-Jagiroad Division (Irrigation)
 Morigaon

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments - of Previous Years

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year Categorise works based on the delay in completion.					Progress of pending works of previous years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress.					
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
NIL														


 Executive Engineer

 Morigaon-Laharighat-Jagiroad Division (Irrigation)
 Morigaon



Govt. of Assam
OFFICE OF THE CHIEF EXECUTIVE OFFICER
ZILLA PARISHAD, MORIGAON::ASSAM

e-mail: morigaon.zp@gmail.com

morigaonzillaparishad@yahoo.com

No. DRDA (M)350/General/2022-23/

Date: 27-05-2026

To,
The District Commissioner,
Morigaon, Assam.

Sub: -Submission of Status Report of MGNREGA, PMAY-G, 15th FC and NSAP programmes in respect of Morigaon district.

Ref:- Your letter No. DCP/1767/2023-DCP-MRG/ Dated:- 15th May,2026.


Madam,

With reference to the subject cited above, I have the honour to submit herewith the status report of MGNREGA, PMAY-G, 15th FC and NSAP programmes in respect of Zilla Parishad, Morigaon.

This is for favour of your kind information and necessary action.

Yours faithfully,

Enclo:- As stated above.


Chief Executive Officer,
Zilla Parishad, Morigaon

Monthly status of Fund receipt and utilisation for the Month of May,2026

Schemes : Funds received .

Sl. No.	Name of Scheme (Implementation Agency)	PEMS Code & SLS Code	Category CS/CSI/State/EAP etc.	Opening Balance with CAN/SNA/Others - as applicable		Opening Balance with the District/Council/Others - as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which LICs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which LICs are pending as on date		Remarks
				Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13-14	14	15	16	17	18	19	20
1	MORRIGA, DRDA	NA	NA	NA	NA	NA	NA	NA	NA	9.59 Cr	0	NA	9.59 Cr (100%)	0	NA	NA	NA	NA	NA
2	PMAY-G, DRDA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A


 Chief Executive Officer
 Morigaon Zilla Parishad

Schemes for which no funds are received by the District/Council For

Sl. No	Administration Department	Scheme Name	Reasons	Remark
1	P&RD	MGNREGA, DRDA	NA	
2	P&RD	PMAY-G	NA	
3	P&RD	Amrit Sarovar	NA	


Chief Executive Officer
Morigaon Zilla Parishad

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year

Sl. No	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works/Services-Categories number of works based on the stage of physical progress						Remarks
			100%	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	MGNREGA	0	0	0	0	0	0	0	

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Previous Year

Sl. No	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year -Categorise works based on the delay in completion					Progress of Pending Works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress					
			Less than 1 Yr	>=1 to < 3 Yrs	>=3 to 5<Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	MGNREGA	1435	244	910	275	6	1435	506	338	181	207	203	-
3	PMAY-G (Awaas+)	28910	22709	6178	23	0	28910	3698	2932	9181	8051	2246	2802


 Chief Executive Officer
 Morigaon Zilla Parishad

GOVERNMENT OF ASSAM
OFFICE OF THE GENERAL MANAGER: DISTRICT INDUSTRIES & COMMERCE
CENTRE, MORIGAON (ASSAM)

NO. DICCM(G) DISHA/ 24/20-21/ 3071

Dated Morigaon, the 26th May '2026

✓ To,
The District Commissioner,
Morigaon

Sub:- Progress report on ongoing schemes implemented by the DICC, Morigaon for the month of March, April, May '2026 .


Ref :- letter no. DCP/1767/2023-DCP-MRG/ dtd- 19/05/2026 .

Sir,

In inviting a reference to the subject cited above, I have the honour to furnish herewith the departmental progress report for DDC meeting alongwith PPT presentation as desired .
This is for favour of kind information and needful.

Yours faithfully,

Encl:-As stated above.



General Manager,
District Industries & Commerce
Centre, Morigaon (Assam)

Dated Morigaon, the 26/05/2026

524076
15/26
Memo No- DICCM(G) DISHA/ 24/20-21/ -A

Copy to :

1. The Commissioner of Industries and Commerce, Udyog Bhawan, Bamunimaidan Morigaon for favour of kind information .


General Manager,
District Industries & Commerce
Centre, Morigaon (Assam)

Monthly status of Fund receipt and utilization for the Month of March, 2026

Annexure-A

• For schemes: Funds received.

Sl No	Admin Dept	Name of Scheme (+implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EA P etc.	Opening Balance With CAN/SNA/Others— as Applicable.		Opening Balance with the District/Council/Others—as applicable.		Current Year Allocation to District*		Fund received current year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Industries, Commerce & PE	PMEGP											NA							Margin Money is directly released to the beneficiaries by KVIC
2	Industries, Commerce & PE	PMFME											NA							Margin Money is directly released to the beneficiaries by MoFPI

*will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State linked scheme- State Code.

Sd/-
General Manager
District Industries & Commerce Centre
Morigaon

B. Schemes for which no Funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned_Ministry / Department website to know the list of Central schemes of current and previous years)

No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Industries, Commerce & PE	PMEGP	NA	Margin Money is directly released to the beneficiaries by KVIC
2	Industries, Commerce & PE	PMFME		Margin Money is directly released to the beneficiaries by MoFPI and State of Assam.

Sd/-
 General Manager
 District Industries & Commerce Centre
 Morigaon

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current year (2025-2026) based on the stage of physical progress

Annexure-C

Admin Dept	Name of Scheme	No. of Works Sanctioned in the current Year	Progress of Current Year / Services- Categories number of works based on the stage of physical progress					Remarks	
			100%	75-99%	50-74%	25-49%	1-25%		Not started
2 3 4 5 6 7 Industries, Commerce & PE	PMEGP	31 nos.							Sponsored to Bank - 172 nos Sanctioned by Bank - 37 nos MM involve - 114.56 lakhs Total target received 107 nos Sanctioned- 9 nos amount- 80,58,088.00 lakhs 1368 Nos of registration of MSMEs have been done in UDYAM portal 1 st March' 26 to 31 st March' 26 Claim Submitted - 0 No Claim Recommended - 9 Nos Application received - nil EC granted - 4 Nos a. 8973 Nos of Artisans have registered in the portal till date. b. Training Completed - 7145 nos. c. Loan sanction- 1804 nos - amount- 17.14 cr Ceremonial distribution of cheques under CMAA2.0 was held in Ncheru Bali playground, Nagaon on 15/02/2026. The details of which are provided below : Morigaon LAC - Total cheque- 720 nos. distributed - 703 nos. Jagiroad LAC - Total cheque- 988 nos. distributed - 964 nos. Lahorigat LAC - Total cheque- 236 nos. distributed - 233 nos. Remaining cheque- 44 nos. Due to numbers of reason such as absentee beneficiaries, non submission original documents etc, the left out cheques could not be distributed on spot Total MoU signed- 37 nos Total Investment amount Involved- Rs. 1,61,805.36 lakhs. Letter No DICCM/Advantage Assam 2.0/2025-26/01/1326 dated 17/03/2025 sent to all the departments from the District Administration regarding submission of Follow up action taken report on MoU signed during Advantage Assam 2.0 - Response to the above letter has only been received from District AH & Veterinary Department.
	PMFME	9					--		
	UDYAM Registration								
	NEIDS-2017								
	IIP-2019(EC)								
	PM-VISHWAKARMA								
8.	CMAAA								
9	ADVANTAGE ASSAM 2.0								

GM, DICC, Morigaon

Physical Progress of Works under different Schemes/ Programmes/ projects across Departments - of Previous Year (2025-26)															
S. No.	Adm in Dep t	Name of Scheme	Total Number of Works pending as on the Last date of previous Financial Year	Number of Years delayed for completion – as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- categorise works based on the stage of physical progress						Remarks
				< 1 yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100 %	75-99%	50-74%	25-49%	1-25%	Not started	
1	Industries Commerce & PE	PMEGP	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Sanctioned – 37 Nos Amount sanctioned – 311.75 lakhs MM Disbursed – 8 Nos MM Amount disbursed – 27.75 lakhs Application forwarded to Bank- Nos Loan sanctioned – Nos Nos of registration of MSMEs have been done in UDYAM portal A pottery cluster is identified in Dharamtul Morigaon namely Sri Bishnu Kumar Silpa Samabai Samiti Ltd consisting 71 nos. of artisan and Rs. 10.79 lakhs was sanctioned in FY 2021-22. Claim Submitted – 0 No Claim Recommended – 7 Nos Application received – nil EC granted – 4 Nos		
2		PMFME													
3		UDYAM Registration													
4		Mukhya Mantri Thalua Achani													
5		NEIDS-2017													
6		IIP-2019(EC)													
7.		PM-VISHWAKARMA											1. 32404 Nos of Artisans have registered in the portal till date. 2. No. of application recommended level-II – 12014 nos. 3. Skill training completed– 7395 nos. 4. Tool kit (distributed)- 3838 nos. 5. No of loan sanctioned- 1832 nos.		
8.		CMAAA											Ceremonial distribution of cheques under CMAA2.0 was held in Nehru Bali playground, Nagaon on 15/02/2026. The details of which are provided below : Morigaon LAC – Total cheque- 720 nos. distributed – 703 nos. Jagiroad LAC – Total cheque- 988 nos. distributed – 964 nos. Laharighat LAC – Total cheque- 236 nos. distributed – 233 nos. Remaining cheque- 44 nos. Due to numbers of reason such as absentee beneficiaries , non submission original documents etc. the left out cheques could not be distributed on spot		

GM, DICC, MORIGAON

Monthly status of Fund receipt and utilization for the Month of April, 2026

Annexure-A

• For schemes: Funds received.

Sl. No.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EA/P etc.	Opening Balance With CAN/SNA/Others- as Applicable.		Opening Balance with the District/Council/Others—as applicable.		Current Year Allocation to District*		Fund received current year		Total funds available for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks	
				Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Industries, Commerce & PE	PMEGP									NA									Margin Money is directly released to the beneficiaries by KVIC
2	Industries, Commerce & PE	PMFME									NA									Margin Money is directly released to the beneficiaries by MoFPI

*will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State linked scheme- State Code.

Sd/-
General Manager
District Industries & Commerce Centre
Morigaon

B. Schemes for which no Funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

Sl No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Industries, Commerce & PE	PMEGP	NA	Margin Money is directly released to the beneficiaries by KVIC
2	Industries, Commerce & PE	PMFME		Margin Money is directly released to the beneficiaries by MoFPI and State of Assam.

Sd/-
General Manager
District Industries & Commerce Centre
Morigaon

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current year (2026-2027)		Progress of Current Year / Services- Categories number of works based on the stage of physical progress						Remarks	
Admin Dept	Name of Scheme	No. of Works Sanctioned in the current Year	100%	75-99%	50-74%	25-49%	1-25%		Not started
	PMEGP								Sponsored to Bank - 3 nos. Sanctioned by Bank - nil. MM involve - nil
	PMFME						--		Total target not yet received DLC level- 1 n o. At Bank level - 22 nos.
3	Industries, Commerce & PE	UDYAM Registration	NA						1188 Nos of registration of MSMEs have been done in UDYAM portal 1 st April 26 to 30 th April 26
4		NEIDS-2017							Claim Submitted - 0 No. Claim Recommended - 9 Nos
5		IIP-2019(EC)							Application received - nil. EC granted - 4 Nos
6		PM-VISHWAKARMA							a. 8973 Nos of Artisans have registered in the portal till date. b. Training Completed - 7514 nos. c. Loan sanction- 1901 nos. - amount- 18.10 cr.
7									
8.		CMAAA							Ceremonial distribution of cheques under CMAA2.0 was held in Nehru Bali playground, Nagaon on 15/02/2026 . The details of which are provided below : Morigaon LAC - Total cheque- 720 nos. distributed - 716 nos. Jagiroad LAC - Total cheque- 988 nos. distributed - 985 nos. Laharighat LAC - Total cheque- 236 nos. distributed - 236 nos. Remaining cheque- 7 nos. Due to numbers of reason such as absentee beneficiaries , non submission original documents etc. the left out cheques could not be distributed on spot
9		ADVANTAGE ASSAM 2.0							Total MoU signed- 37 nos. Total investment amount Involved- Rs. 1,61,805.36 lakhs. Letter No DICCM/Advantage Assam 2.0/2025-26/01/1326 dated 17/03/2025 sent to all the departments from the District Administration regarding submission of Follow up action taken report on MoU signed during Advantage Assam 2.0 . - Response to the above letter has only been received from District AH & Veterinary Department.

GM, DICC, Morigaon

Annexure-D.
Physical Progress of Works under different Schemes/ Programmes/ projects across Departments - of Previous Year (2025-26)

Sl. No.	Department	Name of Scheme	Total Number of Works pending as on the Last date of previous Financial Year	Number of Years delayed for completion – as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- categorise works based on the stage of physical progress						Remarks
				< 1 yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100 %	75-99%	50-74%	25-49%	1-25%	Not started	
3 4 5 6	Industries Commerce & PE	PMEGP	NA	NA					NA						Sponsored to Bank - 172 nos Sanctioned by Bank - 37 nos. MM involve - 114.56 lakhs Total target received 107 nos. Sanctioned- 9 nos. amount- 80,58,088.00 lakhs. 30354 Nos of registration of MSMEs have been done in UDYAM portal 1 st April' 25 to 31 st March' 26. A pottery cluster is identified in Dharamtul, Morigaon namely Sri Bishnu Kumar Silpa Samabai Samiti Ltd consisting 71 nos. of artisan and Rs. 10.79 lakhs was sanctioned in FY 2021-22. Claim Submitted – 0 No Claim Recommended – 7 Nos Application received – nil EC granted – 4 Nos.
		PMFME													
		UDYAM Registration													
		Mukhya Mantri Thalu Achari													
		NEIDS-2017													
		IIP-2019(EC)													
7.		PM-VISHWAKARMA													1. 32404 Nos of Artisans have registered in the portal till date. 2. No. of application recommended level-II – 12014 nos. 3. Skill training completed – 7395 nos. 4. Tool kit (distributed)- 3838 nos. 5. No of loan sanctioned- 1832 nos.
8.		CMAAA													Ceremonial distribution of cheques under CMAA2.0 was held in Neheru Bali playground, Nagaon on 15/02/2026 The details of which are provided below : Morigaon LAC – Total cheque- 720 nos. distributed – 703 nos. Jagiroad LAC – Total cheque- 988 nos. distributed – 964 nos. Laharighat LAC – Total cheque- 236 nos. distributed – 233 nos. Remaining cheque- 44 nos. Due to numbers of reason such as absentee beneficiaries , non submission original documents etc, the left out cheques could not be distributed on spot

GOVT. OF ASSAM

OFFICE OF THE ASSISTANT EXECUTIVE ENGINEER (AGRI) RAHA::NAGAON::ASSAM

No. AEE/Agri/RH/RIDF/126/2025-26/ | 61

Date: 21/05/2026

To,


The District Commissioner, Morigaon, Assam.

Sub : Regarding submission of physical and financial status report of different schemes/programmes/projects across departments for DDC meeting.

Sir,

With reference to the subject cited above, I have the honour to submit herewith the Status report of different schemes/programmes/projects across departments for DDC meeting in prescribed format as provided in Annexure -A, B, C, D implemented by The AEE (Agri) Raha for favour of your kind needful.

Yours Faithfully



Assistant Executive Engineer (Agri)
Raha, Nagaon, Assam

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year

Date- 21-05-2026

Sl. No	Admin. Dept	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Service- Categories number of works based on the stage of physical progress					Remarks
				100%	75-99%	50-74%	25-49%	1-25%	
1	Agriculture	Rural Infrastructure Development Fund (RIDF-XXII)							
		i) SPV Pumpset	1477	100%					
		ii) Diesel Pumpset	670	100%					
iii) Electrical Pumpset		1012	100%						
2		Rural Infrastructure Development Fund (RIDF-XXIX)							
		i) SPV Pumpset without STW	161	100%					
3		RIDF - XXX (SPV Pumpset)	100	100%					
4		Sub-Mission on Agricultural Mechanization (SMAM-2025-26)							
		i) VLFMB	11	100%					
		ii) Power Tiller	91		90%				
		iii) Reaper	2	100%					
		iv) Thresher	2	100%					
		v) Rotavator	2	100%					
	vi) Tractor	2	100%						
	i) Power Tiller (Allotment - II)	135	100%						
	DAJUGA 2025-26								
	i) Power Tiller	15	100%						

Assistant Executive Engineer (Agri)
Raha, Nagaon, Assam

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Years

Date- 21-05-2026

s	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of the stage of physical progress						Remarks
				Less Than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Agriculture	Rural Infrastructure Development Fund (RIDF-XXII)													
		i) SPV Pumpset	0												
		ii) Diesel Pumpset	0												
iii) Electrical Pumpset		0													
2		Rural Infrastructure Development Fund (RIDF-XXIX)													
		i) SPV Pumpset without STW	0												
3		SMAM-2024-25													
		i) VLFMB	0												
		ii) Tractor	0												
		iii) Power Tiller	0												
	iv) Reaper	0													
	v) Thresher	0													

Assistant Executive Engineer (Agri)
Raha, Nagaon, Assam

Annexure-B
B. Schemes for which no funds are received by the District/Council

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Agriculture	Nil	Nil	Nil


Assistant Executive Engineer (Agri)
Raha, Nagaon, Assam

Annexure-A
 Monthly Status of Fund receipt and utilisation for the Month of Year.....

Date- 21-05-2026

For Schemes: Funds Received.

Sl. No.	Admin Dept.	Name of Scheme	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc	Opening Balance with CAN/SNA/Others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for scheme	Funds utilised-till now Amount & (% in Bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Agriculture	Rural Infrastructure Development Fund (RIDF)											Fund dealt at H/Q, Khanapara							
2		Sub-Mission on Agricultural Mechanization (SMAM)																		

*= will be provided by the HOD/Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code


 Assistant Executive Engineer (Agri)
 Raha, Nagaon, Assam

GOVT. OF ASSAM
OFFICE OF THE EXECUTIVE ENGINEER, PWRD, MORIGAON DISTRICT TERRITORIAL ROAD DIVISION
MORIGAON

No. EE/PWD/MDTRD/142/2023-24/ **2792**

Date: - 27-05-2026

To,
The District Commissioner, Morigaon District
Morigaon, Assam.

Sub - Submission of Physical & Financial progress of all ongoing schemes.

Ref:- W.T. Message No. DCP/1767/2023-DCP-MRG dtd. 19-05-2026

Madam,

With reference to the above, I have the honour to submit herewith the Physical & Financial progress of all ongoing schemes along with Annexures- A, B, C and D for the month of May'2026 under PWRD, Morigaon District Territorial Road Division.

This is for favour of your kind disposal.

- Encl: 1. Progress report
2. Annexures A, B, C & D - 1 set
3. Action Taken Report

Yours faithfully


Executive Engineer, PWRD
Morigaon District Territorial Road Division
Morigaon.


27.05.26

Schemes : Funds received.

Muzaffargarh State - 2 Funds received and utilisation for the month of May-26

Sl no	Scheme	Name of Scheme (Implementation Agency)	MAMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Other as applicable		Opening Balance with the District/Council/ Others as applicable.		Current Year Allocation to District		Fund received in the current year		Total Funds available for scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RIDF	RIDF		CS			NIL	NIL			0.00	0.00	18558.42	13914.64	0.00	NIL		NIL	NIL	UC's will submitted after the completion of the projects
	Mukhya Mantrir Mothauri Pakikaran Achani (MMMPA)		CS			NIL	NIL		NIL	1088.21	NIL	2464.95	2161.97	0	NIL		NIL	NIL		
	Mukhya Mantrir Pakipath Nirman Achani (MMPPNA)		State			NIL	0		503.91		503.91	7359.95	0.00	3260.00	NIL		NIL	NIL		
	Mukhya Mantrir Unnoto Pakipath Nirman Achani (MMUPNA)		CS			NIL	NIL	0.00	113.349	0.00	113.35	6229.84	0.00	4786.60	NIL		NIL	NIL		
2	Mukhya Mantrir Nagariya Path Pakikaran Achani			State			NIL	NIL	123.32	0.00	0.00	123.32	794.63	0.00	359.45	NIL		NIL	NIL	
3	SOPD-G	SOPD-G		State			NIL	NIL		319.67		319.67	0.00	23635.38	15560.92	NIL		NIL	NIL	


 Executive Engineer, PWRD
 Morigaon District Territorial Road Division

Annexure-B

Schemes for which no funds are received by the District/Council

Sl no	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Public Works Department(Roads)	SOPD-SCSP		


Executive Engineer, PWRD
Morigaon District Territorial Road Division

Annexure-C

Physical Progress of Works under different schemes/Programmes/Projects across Departments-of Current Year

Sl No	Name of scheme	Number of works sanctioned	Progress of current year works/Services-Categorise number of works based on the stage of physical progress					
			100%	75-99%	50-74%	25-49%	1-25%	Not started
1	MMPNA(Nobikoron)	66	47	1	6	4	6	2
2	Mukhya Mantrir Nagariya Path Pakikaran Achani	24	16	8	0	0	0	0
3	MMPPNA(Nirman)	82	28	26	18	8		2
4	MMUPNA(Unnoto Pakipath)	13	1	0	1	3	1	0
5	MMMPNA(Mothauri Pokikoron)	2	1	0	1	0	0	0
6	SOPD-SCSP	33	29	1	3	0	0	0
7	SOPD-G (TAC)	342	161	35	50	38	30	28


 Executive Engineer, PWRD
 Morigaon District Territorial Road Division

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Years

Sl no	Name of scheme	Total Number of works pending as on the last date of previous Financial Year	Number of years delayed for completion- as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous years pending as on the last date of last Financial year- Categorise works based on the stage of physical progress						Remarks
			Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	SOPD-G	336	336	0	1		337	190	28	33	60	25	30	
2	Signature	0		0			0	0						
3	Conversion of 1000 nos SPT Bridges	2		0	0	2	2	0	2					
4	SOPD(SCSP)	4	0	4			4	0	1	3	0	0		
5	Assam Darshan	1		0	1		1	0	1					
6	RIDF	12	1	6	4	1	12		10	1	1	0		
7	NLCPR	1	0	1			1		1					
8	PMGSY	7	3	4			7	0	6	0		1		


 Executive Engineer, PWRD
 Morigaon District Territorial Road Division

GOVERNMENT OF ASSAM
OFFICE OF THE DISTRICT FISHERY DEVELOPMENT OFFICER
MORIGAON:::ASSAM

No AFM/114/2025-26/ 96

Dated: Morigaon the 25th May, 2026

From: District Fishery Development Officer

Morigaon, Assam.

To,

The District Commissioner

Morigaon, Assam.

Sub: Submission of Departmental status report in PPT along with Annexure 'A', 'B', 'C' & 'D' of Fishery Deptt.


Ref: DCP/2357/2023-DCP-MRG/1/477687/2026 Dated Morigaon the 19th May, 2026

Madam,

With reference to the subject cited above, I have the honour to submit herewith the Departmental status report in PPT (Soft copy) along with Annexure 'A', 'B', 'C' & 'D' of Fishery Department, Morigaon


This is for favour of your kind information and necessary action.

Yours faithfully


25/5/26
District Fishery Development Officer
Morigaon:::Assam

Monthly status of Fund receipt and utilization for the Month of May, 2026

A. For Scheme Fund received																				
Sl	Admin Dept	Name of scheme	PFMS Code & SLS Code	Category CS/CSS/ State/EAP etc	Opening Balance with CAN/SNA/Others-as applicable (for the FY year 2026-27)		Opening Balance with the District/ Council/ Others as applicable (for the year (for the FY year 2026-27)		Current year Allocation to District *(for the year 2026-27) CSNA-SPARSHI		Fund received in the current year (for the year 2026-27)		Total Fund available for scheme	Funds utilized till now Amount & % (in bracket)		Amount for which UCs are pending at the end of previous year	UC submitted against total available funds for the current year (Rs in Lakh)	Amount for which UC s are pending as on date		Remarks
					Central Share (Rs in Lakh)	State share (Rs in Lakh)	Central Share (Rs in Lakh)	State share (Rs in Lakh)	Central Share (Rs in Lakh)	State share (Rs in Lakh)	Central Share (Rs in Lakh)	State share (Rs in Lakh)		Central Share (Rs in Lakh)	State share (Rs in Lakh)			Central Share (Rs in Lakh)	State share (Rs in Lakh)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMDSY	MORJGAON_FISH	CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	


 District Fishery Development Officer
 Morigaon
 District Fishery Development Officer
 Morigaon :: Assam

Annexure-B

**B. Schemes for which no funds are received by the District/ Council :
For the Years 2020-21, 2021-22, & 2022-23**

Sl No.	Administrative Department	Scheme Name	Reason	Remarks if Any
1	2	3	4	5
	Nil	Nil	Nil	

[Signature]
District Fishery Development Officer
Morigaon Assam


Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of current Year (2020-21, 2021-22 & 2022-23)

Annexure-C

Sl	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year (2020-21, 2021-22 & 2022-23)	Progress of Current Year Works/ Services - (Categorise number of works based on the stage of physical progress (2020-21, 2021-22 & 2022-23))					
				100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Fishery Dept. Morigaon	Freshwater Fish Hatcheries	3	3					
2		New Seed Rearing ponds	158	158					
3		Construction of New Ponds	118	118					
4		Inputs for FW Aquaculture	118	80					
5		Input for Integrated farming	121	121					
6		Backyard Ornamental Fish Rearing Unit	9	5	1				
7		Establishment of Medium RAS	1	1		2	1		
8		Medium Biofloc culture system	1						
9		Small Biofloc culture system	4	3	1				
10		Pen culture	4	4			1		
11		Motor cycle with Ice Box	7	7					
12		Cycle with Ice Boxes	35	35					
13		Three wheeler with Ice Box	7	7					
14		Live fish vending Centres	2	2					
15		Mini Fish Feed Mills	4	1		2	1		
16		Medium Feed Mill	1		1				
17		Fish kiosks	4	3	1				
18		Boats and Nets for fishermen	8	8					
19		Ice Plant	1					1	
20		Disease Diagnostic Laboratory	1						1
21		Medium Ornamental Unit	1	1					
22		Livelihood support for fishers	1950	1950					

[Signature]
 District Fishery Officer
 Morigaon
 District Fishery Officer
 Morigaon :: Assam

Physical Progress of Works under different schemes/ programmes/ projects across Departments-of Previous Years														
Sl No	Admin Dept	Name of the Scheme (For the year 2020-21 & 2021-22)	Total no of works pending as on the last date of previous Financial Year (For the Year 2020-21 & 2021-22)	Number of Years delayed for completion -as on the last date of last Financial Year- categorise works based on the delay in completion (for the year 2020-21 & 2021-22)					Progress of Pending works of Previous years pending as on the last date of Financial Year- Categorise works based on the stage of physical progress (for the year 2020-21 & 2021-22)					
				Less than 1 Yr	1 to 3 Yrs	3-5 Yrs	5 Yrs above	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Fishery	PMMSY	9			9		9	1229		7			2


 District Fishery Development Officer
 Morigaon Assam
 District Fishery Development Officer
 Morigaon Assam

অসম চৰকাৰ
সহকাৰী বেচম সঞ্চালকৰ কাৰ্যালয়
মৰিগাঁও, অসম

অসম চৰকাৰ



GOVT. OF ASSAM
OFFICE OF THE ASSISTANT DIRECTOR OF SERICULTURE
MORIGAON (ASSAM)

No. ADSMG 25/2015-16/117

Dated Morigaon the 22nd May./2026

From : Smt. Lina Dutta
Asstt. Director of Sericulture
Morigaon (Assam)

To : The District Commissioner,
Morigaon (Assam)


Sub : Submission of Monthly progress Report under the 20 point programme
for the month of May, 2026

Ref. : Nil.

Sir,

With reference to the subject cited above, I have the honour to submit herewith the monthly progress report under the 20 point programme for the month of May/26 onwards as per prescribe proforma for favour of your kind information and necessary action.

Yours faithfully



Asstt. Director of Sericulture
Morigaon (Assam)

Memo No. ADSMG 25/2015-16/117 (A)

Dated Morigaon the 22nd May/2026

Copy to:

1. The Director of Sericulture, Assam, Guwahati-22 for favour of kind information.


Asstt. Director of Sericulture
Morigaon (Assam)

Monthly status of Fund receipt and utilisation for the month May./26 onwards.

Schemes : Funds received

Sl No	Name of Scheme (+ Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance with CAN/SNA/Others - as applicable		Opening Balance with the District/Council/Others - as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Schemes	Fundutilise til now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
				Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Silk Samagra-2 for the year 2021-22 State Sericulture		CSS	27,64,720/- of total scheme amount fund received on 6/9/22	10% not received	27,64,720/-	Nil	Nil	Nil	Nil	Nil	27,64,720/-	27647206khs (100 %)	Nil					
2	Silk Samagra-2 for the year 2022-23 State Sericulture			Rs. 2943340 of total scheme amount fund received 04/01/2023								29,43,340/-	2943340 Lakhs (100 %)						
3	APART	NA	EAP (World bank)																construction is completed

Schemes for which no fund are received by the District/ Council:

Administrative Department				Schemes Name		Reasons		Remarks if any	

Annexure - B

Physical Progress of works under different Schemes/ Programmes/Projects across Departments of Current Year 2025-26

	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works /Services categories number of works based on the stage of physical progress						
			100%	75-99%	50-74%	25-49%	1-25%	Not stated	
1	Silk Samagra	1. Construction of ERI rearinghouse - 25No. 2. Kesseru Nursery - 1No. 3. Plantation + Green 25Nos	100 %						
2	Establishment of nurseries in Govt. Farm / Centre under SOPD-G for the year 2024-25	1. Kesseru-1 20,000 nos. 2. Mulberry-1 7500 nos. 3. Som-1 30,000 Nos.	100 % 100 % 100 %						some of the plant seedling / sapling dried up due to lake of maintenance by the implementary agency (contractor)

GOVT. OF ASSAM
OFFICE OF THE DISTRICT A.H. & VETERINARY OFFICER
MORIGAON: ASSAM

E-mail id: ahvmorigaon@gmail.com



No.DVOM/G-27/DDC/2026-27/ 376

Dated 26th May, 2026

From

Dr. Nilutpal Kakati
District A.H. & Veterinary Officer
Morigaon, Assam

To

The District Commissioner
Morigaon, Assam

Sub:

Monthly Progress Report for the month of February-March-April, 2026

Madam,


With reference to the subject cited above, I have the honour to submit herewith the detailed progress report of Dist. A. H. & Veterinary Office, Morigaon for the month of February, March and April 2026.

This is for favour of your information and necessary action

Enclosed:-1.Monthly progress report on A.I. done, Calf Born, Treatment, Vaccination and production of Milk, Egg and Meat for the month of February, March and April 2026.

2. Monthly status of Fund receipt and utilization for the month of February, March year 2025-26 and April, year 2026-27.

Yours Faithfully


Dist. A. H. & Vety. Officer
Morigaon; Assam
District A. H. & Veterinary
Officer, Morigaon
Dated 26th May, 2026

Memo No.DVOM/G-27/DDC/2026-27/

Copy to :

1. The Director A. H. & Vety. Dept., Assam, Ghy-3 for favour of information.

Dist. A. H. & Vety. Officer
Morigaon : Assam


Monthly status of Fund receipt and utilisation for the Month of February Year 2025-26

Annexure-A

For Schemes: Funds received.


Sl. No.	Min. Dept.	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CNA /SNA/Others as applicable.		Opening Balance with the District/Council/ Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1.	Dist. A. H. & Vety. Dept., Morigaon	1 Activities for FMD and Brucella Vaccination of Livestock Health & Disease Control Programme (LHDCP) under NADCP, (Dist. A. H. & Vety. Office, Morigaon)	9979	CSS	Nil	Nil	Nil	Nil	3,43,580.00	Nil	3,43,580.00	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil	Completed
2		Classical Swine Fever (CSF) vaccination programme of Livestock Health Diseases Control Programme (LHDCP) under NADCP (Dist. A. H. & Vety. Office, Morigaon)	9979	CSS	Nil	Nil	Nil	Nil	25,000.00	Nil	25,000.00	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil	Completed
3		PPR-EP(Rd1) vaccination programme of Livestock Health Diseases Control Programme (LHDCP) under NADCP (Dist. A. H. & Vety. Office, Morigaon)	9979	CSS	Nil	Nil	Nil	Nil	85,000.00	Nil	85,000.00	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil	Completed

* will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-Stat: Code.


 Dist. A. H. & Veterinary Officer
 Morigaon: Assam
 District A. H. & Veterinary
 Officer, Morigaon

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Dist. A. H. & Vety. Dept., Morigaon		Nil	


Dist. A. H. & Veterinary Officer
Morigaon: Assam
District A. H. & Veterinary
Officer, Morigaon

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

S.No	Admin. Dept.	Name of Scheme		Nature of Work (Civil work/Beneficiary /Others)	Number of Works/Beneficiaries/Others sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress					
						100%	75-99%	50-74%	25-49%	1-25%	Not started
1.	Dist. A. H. & Vety. Dept., Morigaon	1.	L-HDCP								
			i) FMD and Activities (1 st Phase & 2 nd Phase)	Vaccination							
			ii) Brucella	Vaccination		100%					
			ii) CSF	Vaccination		100 %					
						100%					


 Dist. A. H. & Veterinary Officer
 Morigaon: Assam
 District A. H. & Veterinary
 Officer, Morigaon

অসম চৰকাৰ/GOVT. OF ASSAM
লোকনিৰ্মাণ বিভাগ/ PUBLIC WORKS DEPARTMENT
কাৰ্যবাহী অভিযন্তাৰ কাৰ্যালয়, নগাঁও ৰাষ্ট্ৰীয় ঘাইপথ সংমণ্ডল, নগাঁও
OFFICE OF THE EXECUTIVE ENGINEER, PWD, NAGAON NH DIVISION, NAGAON
ই-মেইল/E-mail: eepwdnhnagaon@gmail.com

No. MISC.5/6A(XII)/252

Date: 26/05/2026

To,

✓ The District Commissioner,
Morigaon District, Morigaon (Assam)

Sub: Submission of up-to-date progress report of all ongoing projects as on 25-05-2026 in the Morigaon District under PWD, Nagaon NH Division, Nagaon in respect of DDC meeting.

Ref: Your WT Message No. DCP/1767/2023-DCP-MRG dtd.19/05/2026
(Received on 26-05-2026)


Sir,

With reference to the subject cited above, I have the honour to submit herewith the up-to-date progress report of all ongoing projects, PPT, Annexures A, B, C & D in prescribed format as on 25-05-2026 and action taken report as per minutes of the meeting of District Development Committee, Morigaon District, Morigaon dated 26th February 2026 as Annexure-I under PWD, Nagaon NH Division, Nagaon in respect of DDC meeting.

This is for favour of your kind information.

Enclo.: As stated above (Both Soft and Hard copy)


Yours faithfully,


Executive Engineer, PWD,
Nagaon NH Division, Nagaon
Date: 26/05/2026

Memo No. MISC.5/6A(XII)/252-A

Copy to:

1. The Chief Engineer, PWD, NH works Assam, Chandmari, Guwahati-3 for favour of kind information.
2. The Superintending Engineer, PWD, Guwahati NH Circle, Chandmari, Guwahati-3 for favour of kind information.
3. The Assistant Executive Engineer, PWD, Nagaon NH Sub-division, Nagaon for information and necessary action.


Executive Engineer, PWD,
Nagaon NH Division, Nagaon

Monthly status of fund receipts and utilization upto 25-05-2024 for the Year 2024
A. For Schemes, Fund Method.


Sl. No.	Scheme Name (Please mention Agency)	PFMS Code of DS Code	Category Code SLS	Opening Balance with SNA SNA/Other as applicable		Opening Balance with the District Council Other as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized- SSI new Amount & (% in track)		Amount in which L1's are pending at the end of previous year	Amount in which L1's are pending against work order at the end of previous year	Amount for which L1's are pending as on 30th		Remarks
				Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			31st Prev. Year	30th May Year	
				6	7	8	9	10	11	12	13		14	15			16	17	
1	RAIL WORK DPR for construction of 2 km with paved shoulder from Namghat Margam to Anantpur in Margam (Anantpur) including 2 km main bridge over river Brahmaputra from Margam to 14 Mile from km. 14.000 section of NH-774 of the State of Assam.	NA	NA	NA	NA	NA	NA	---	---	---	3.72 Cr.	2.37 Cr. (62.69%)	---	NA	NA	NA	NA	Fund is provided in form of 20th Month of Fund Transfer and payment.	

* To be provided by the (BID) Government Agency. PFMS, Public Finance Management System, SLS, State Linked Scheme/State Code.

[Handwritten Signature]
 Director
 Department of Public Works
 Assam

B. Schemes for which no funds are received by the District/Council:: For Plesse visit <https://www.indiabudget.gov.in/index-pho-and> concerned Ministry/Deperament website to know the list of Central schmes of current and previous years

S.No	Administrative Department	Scheme Name	Reasons Remarks if any
1	PWD, Nagaon NH Division, Nagaon	N.A	


Executive Engineer, PWD,
Nagaon NH Division, Nagaon
20/5/26

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments of Current Year


Annexure 4

S.No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	PWD, Nagaon NH Division, Nagaon	(A) DPR WORK DPR for construction of 2 lane with paved shoulder from Bhatnagar (Morigaon) to Burapan (Champolia) including 2 lane major bridge over river Brahmaputra from design Km. 19.680 to design Km. 19.00 section of NH-754 in the State of Assam.	----	----	90.00%	----	----	----	----	Revised DPR have already been submitted by consultant directly to MoR&H on 03/01/2024. Decision Authority for sanction is MoR&H, Govt. Of India.

[Signature]
26/11/24
Executive Engineer, PWD,
Nagaon NH Division, Nagaon

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments of Previous Year

S No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of pending works of previous years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	PWD, Nagaon NH Division, Nagaon	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil


 Executive Engineer, PWD,
 Nagaon NH Division, Nagaon
 21/1/24