

**MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING, MORIGAON
FOR THE MONTH OF DECEMBER, 2021**

**VENUE: DC's CONFERENCE HALL,
MORIGAON**

DATE: 14th December at 11:00 AM

List of Officers present in the meeting is at Annexure-I

The meeting of District Development Committee (DDC) was held on 14/12/2021 at 11:00 AM in the Conference Hall of Deputy Commissioner office, Morigaon. The meeting was Chaired by Smti Punam Rao Borah, ACS, District Development Commissioner, Morigaon. At the onset the District Development Commissioner, Morigaon Welcomed all the members present in the meeting.

Initiating the discussions, the following decisions were taken in the meeting: -

Sectors	Issues Discussed & Decisions Taken	Action to be taken up, if any
Zilla Parishad	In respect of Zilla Parishad in the District of Morigaon, 5048 Nos. of schemes have been completed under 14 th Finance Commission award for the year 2015-16 to 2019-20. Under 15 th Finance Commission award, in Zila Parishad level total 52 Nos. of schemes are taken up under Tied (27 nos.) and Untied (25 nos.). Financial progress is 25% for tied and 75% for Untied Fund. But, it is yet to be started in AP & GP level. Under MGNREGS, upto Nov. 2021, total 2.08 lakh Nos. Job Cards are issued and currently 1.48 lakh Job Cards are active. PMAGY-G cumulative progress report as on 13-12-2021 is 52.20%. A field level survey will be conducted for landless beneficiaries and in this regard, ADC(Rev) will hold a special meeting before the field survey.	CEO, Zilla Parishad, Morigaon
PWD Territorial Roads	The Executive Engineer, PWD Territorial Roads Division, Morigaon informed that 2 Nos. of scheme completed out of 3 Nos. of schemes under Signature Project. He also assured to complete all the ongoing remaining projects under PMGSY by March 2022. Now, no new schemes are being taken up in Morigaon District. Under 20 Nos. of existing Schemes, 561 Nos. of roads have been completed out of total 760 target. Similarly, construction of 115 Nos. of bridges have been completed out of 147 target. For Domal Bridge approaching	E.E, PWD Territorial Roads

	roads, joint survey will be conducted by ADC (rev) and concerned Circle Officer for land clarification and acquisition.	
PWD (NH)	The Executive Engineer, PWD, NH Nagaon Division informed that proposal for balance works for construction of RCC bridge no.- 7/2 over river Kapili on Jagiroad-Morigaon road including bridge approaching at Jagiroad (440 metres) and Morigaon (595 meteres) will be started as soon as the approval is conveyed by the MORT&H, GoI. It is also suggested to do a joint verification by the EE, NH and Joint Director of Health guided by ADC(rev) to resolve the problem in regard of hospital construction near NH.	E.E, PWD (NH) & JDHS, Morigaon
PWD (Building)	The Executive Engineer, PWD Building Division, Morigaon informed that construction of auditorium at Barapujia is yet not started due to NOC problem. Hon'ble chairperson instructed EE to meet the concerned CO and BDO to expedite the NOC process within a short period.	E.E, PWD Building, Morigaon
Irrigation	The Executive Engineer informed that 3 Nos. Of projects are taken up under PMKSY-HKPP scheme and approximately 56.89% (avg.) work is completed and partially operative as of now. 3 Nos. of projects are taken up under NABARD and works will be completed by January, 2022. Under SOPD, all schemes are yet to be started.	E.E, Irrigation, Morigaon
PHE	The Executive Engineer, PHE, Morigaon informed that 168 Nos. retrofitting schemes are taken up under JJM and 93% works has been completed and remaining works will be completed by December, 2021. He also informed that, out of 38744 Functional Household Tap Connection (FHTC) target, 35195 is achieved in the year 2021-22. Under JJM, 100 days campaign running water facility in Schools/AWCs, out of 1308 schemes in School and 1743 schemes in AWCs, 524 and 212 schemes are completed respectively. Plastic waste management scheme is yet to be started due to non-availability of land.	EE, PHE, Morigaon

Water Resource	The Executive Engineer, Water Resource Divn., Morigaon informed that protection of flood embankment along Kolong from Azarbari Rly bridge is 50% completed under NABARD/RIDF and to be fully completed by December, 2021. Also, Immediate measures for recoument of B/dyke from Dhing to Hiloikhunda at Bajakhaiti area under SDRF for the year 2020-21 is 80% completed and expected to achieve 100% by 31 st December, 2021.	E.E, WR, Divn., Morigaon
APDCL	CEO, APDCL informed that electrification of school will be started soon. Village electrification survey is completed under DDUGJY and connection will be provided within December, 2021.	CEO, APDCL
Health/NHM	Joint Director of Health services informed that construction of 100 bedded Maternity child health with accommodation for staff at existing Morigaon civil hospital is 60% completed. 19 bedded ICU under ACCP in Morigaon District is 100% completed but yet to be handed over to the Department. In this context Joint Director of Health was suggested to take up the matter with consulting engineer of his own Department. Oxygen generation plant is 60% completed and it is suggested to increase the height of the oxygen exhaustive pipe under this plant.	JDHS, Morigaon
Education	Inspector of School informed the house that, most of the regular activities of Department like registration, transfer registration of teachers, registration under RIMS app, upgradation of schools, amalgamation/merger proposals, Mid-day meals, distribution of free textbooks etc. are going on. They are also preparing the ensuing Gunotsav to be held on April, 2022. Kasturba Gandhi Balika Vidyalaya in Moirabari is yet to be started due to land crisis. In this context IS discussed the matter with CO, Laharighat to resolve the problem. Education Department was suggested to disburse the pre-matric & post-matric scholarship timely, so that students can accrued the maximum benefits.	DEEO & IS, Morigaon

Social Welfare	District Social Welfare Officer, Morigaon informed that schemes like Supplementary Nutrition Programme , POSHAN Abhiyaan, PMMVY, Mahila Shakti Kendra, Deen Dayal Divyangjan Pension scheme etc. are going on. Chairperson and ADC(rev) suggested to conduct verification of beneficiaries regarding selection and issuing certificates to physically challenged students fortnightly and this matter may be expedite in consultation with Health Department. Under Supplementary Nutrition Programme achievement is 70,324 (90%) under eligible age group(3-6 years).	DSWO, Morigaon
Soil Conservation	Divisional Officer, Soil Conservation, informed that water distribution brick canal Phase-I at Kumoi, construction of water harvesting farm pond & horticulture plantation at Gova M.E School, Rubber Plantation at Kumoi, preparation of brick canal at Pachim Nagaon water harvesting & water distribution projects are completed under SOPD-G. Water distribution brick canal at Kumoi under SOPD-TSP and construction of Agribundh at Udari Beel under RKVY are yet to receive approval from the Government.	DO, Soil Conservation
Fishery	District Fishery Development Officer informed that Development of water bodies of SC community groups constitute of 12 members under SOPD is completed against the target of 5.33 Ha. and polyculture of carps (supply of fish feeds & seeds) and paddy cum fish culture under APART is completed against the target of 15 Hectare each for the year 2021-22. Out of 5 Nos. of activities under RKVY, 2 Nos. of activities are completed and one project is going on. Under RIDF, construction of 379 new ponds and construction of 36 community ponds are achieved (i.e. 70% and 60% progress respectively). A meeting will be convened shortly with ADC(rev) & concerned CO regarding identification of Khas Land in the District.	DFDO, Morigaon
Sericulture	Assistant Director of Sericulture informed that production of Eri, Muga, Mulberry are going on in 5 Nos. of places in Morigaon District. She also suggested that Sericulture Model Village should be in Bangthaigaon, instead of Morigaon town.	CEO, Zila Parishad & ADS, Morigaon

	CEO, Zila Parishad also suggested that, Som plantation may be done jointly in collaboration with Zila Parishad.	
DIC	In PMEGP, 20 Nos. of proposals sanctioned against the target of 123 Nos., for remaining proposals it is suggested to hold a meeting with all the Bank managers of the district urgently to expedite the whole process. For ethanol policy, draft is received but guidelines are yet to be received from the Government. Under PMFME 35% of subsidy is provided to existing units on machinery & plant upgradation.	G.M, DIC, Morigaon
Agriculture	District Agriculture Officer, Morigaon informed that various schemes like RKVY, Horticulture, NFSM, APART, PMFBY, CMSGUY and distribution of farm machineries are going on under Agriculture Department of Morigaon District. PM-KISHAN verification under Morigaon District are going on. Regarding Agricultural Engineering, 3 components of STW for Diesel, electrical & SPV under RIDF scheme have been registered in MIS portal and 2230 Nos. completed out of 3737 target. Construction of soil testing laboratory at Barnasatra, Morigaon is 80% completed.	DAO, Morigaon
Forest	DFO, Nagaon Division informed that, plantation activities under CAMPA scheme in six (6) Nos. of locations namely Deosal, Jagiroad, Azarbari, Manipur, Kumoi-Khulagaon, Boha are going on in Morigaon District during the year 2021-22. There is a standing instruction not to take activities like mining, construction & setting up industries etc. within the radius of 10 kms. in Pabitara Wildlife sanctuary in order to maintain the eco-sensitive zone. The Officer concerned requested District authorities and specially PHE Department to give at least 2 days' prior information before issue of NOC, so that field verification can be done to authenticate the whole process.	DFO, Nagaon Division
Municipal Board	Under Morigaon Municipal Board, 3 Nos. of schemes are taken up in Morigaon town. Out of these three, one project is already completed i.e. Construction of pavers blocks road at Morigaon town. Other two projects namely, Development of	E.O., MB, Morigaon

	Playground infrastructure at Morigaon ward no- 2 and beautification & development works of Padum Pukhuri at Morigaon town are going on. Besides these, IIHL, Community toilet, Solid Waste management & IEC activities are going on.	
Sports & Youth Welfare	Under Assam youth Development Mission Society (AYDMS) of MMSCMSGUY in Morigaon District, 11 Nos. of school playgrounds covering 6 Development Blocks have been executed. Financial progress is achieved up to 80%. Regarding preparation of Master Plan in Charan Beel areas a meeting may be convened with concerned CO by Sports & Youth Welfare Department. It was also mentioned that demarcation is to be done by 17 th December, 2021.	DSO, Morigaon

Last but not the least; the Chairperson requested all concerned Heads of Developments Deptts. to start the restoration work in a war footing manner. Apart from the above, HoD Deptts. like Handloom & Textile, Animal Husbandry & Veterinary etc. departmental review has also been done.

The meeting ended with vote of thanks from the Chair.


(s/d)
District Dev. Commissioner,
Morigaon

Memo No. MDCP 227/2019/18

Dated Morigaon the 18th Dec.,2021

Copy to:-

1. The Commissioner, Central Assam Division, Office of the Commissioner, Lower Assam Division, Panzabari, Guwahati-1.
2. The Secretary to the Govt. of Assam, Transformation & Development Deptt., Assam Secretariat, Dispur, Guwahati-6
3. The Director (DCP), Division Transformation & Development Department, Assam Secretariat, Dispur, Guwahati-6
4. The Director Evaluation & Monitoring Division, Transformation & Development Department, Assam Secretariat, Dispur, Guwahati-6.
5. The Technical Director, DIO, NIC, Morigaon. She is requested to upload on the District Website under **Scheme** category.
6. All Members of District Development Committee (DDC), Morigaon
7. Office File.


District Dev. Commissioner,
Morigaon